



MILITARY ROAD AND MAIN STREET UPGRADE AND PUBLIC PLAZA

Construction Update May 2022

Works are progressing well on the project with the stormwater drain installation complete, some kerbs, asphalt and paths installed, raised intersections and roundabouts underway and powerline undergrounding work commenced. Works are beginning on the northern side of Main Street, and the Main Street Plaza will be starting soon.

Construction is planned to continue until late 2022.

Paths and Driveways

You will notice that only sections of concrete paths have been installed. There are no paths or driveways on Main Street, and there are gaps in the Military Road paths. Once the SA Power Networks work to underground the power lines has been completed throughout the project, the remainder of the concrete paths can be constructed. Temporary paths have

been provided in the interim. Thank you for your patience with the timeframe of this work.

Raised Intersections

The raised intersections have been installed at Kent Street and Durham Street. York Street is underway and will take some time while we also maintain deliveries to the Foodland loading dock. The raised intersection at Main Street is planned to be installed in stages to maintain traffic access.

East Terrace and Main Street Intersection

There has been some re-work at this intersection. A change to the design was made during construction to protect the Norfolk Island Pine tree roots. This has meant that the Main Street/East Terrace intersection needs to be reconstructed to reduce the slope of the road and ensure the bus can turn.





Zebra Crossings at Roundabouts

North Street and South Street will have zebra crossings installed on all 4 legs. At a zebra crossing, a driver is required to give way to a pedestrian even if you have already entered the roundabout. If you enter the roundabout without realising that a pedestrian is crossing the leg you are turning into, you may need to stop on the roundabout, and not leave the roundabout until the pedestrian has crossed.

The Military Road and South Street roundabout is planned to be opened to traffic in early May.

Business as Usual

While there's lots of work happening in the area at the moment, we encourage you to continue to support the local eateries, retailers and services on Military Road, Main Street, in the square and at the Henley Square Pavilion.

Our parking map is updated during the works, to reflect the sections of road that are closed. You can view the parking map on our website at charlessturt.sa.gov.au/militaryandmain

Funding

The total project cost is \$14.2 million with \$9 million allocated through Council, \$2.6 million contribution from SA Power Networks and \$2.6 million of funding through the Government of South Australia's Places for People Grant Program.

For more information and to keep updated on the project:

[Download the SitePodium app on your mobile device and follow the project to stay informed with regular updates throughout construction.](#)

[View the flythrough video, find out more about this project and see our frequently asked questions on our project page at \[yoursaycharlessturt.com.au\]\(https://yoursaycharlessturt.com.au\)](#)

[Drop-in and chat to the project team every Tuesday 1pm-4pm and Wednesday 9am-12pm at the Site Office \(318 Seaview Road, Henley Beach\).](#)

We Value Your Feedback

Scan the QR code below and tell us what you think about this project.

Your feedback will help us to understand how we can best communicate with you about the project and identify opportunities for improvement.



For all project enquires please contact:

Military Road and Main Street Upgrade Project Team
0448 784 085
militaryandmain@charlessturt.sa.gov.au